

ANNEXURE - 12.3

Physical and Financial Progress under PMGSY

(Rupees in crore & length in Km.)

Sl. No.	Year of Sanction	Phase-I (2000-01)	Phase-II (2001-03)	Phase-III (2003-04)	Phase-IV (2004-05)
1	2	3	4	5	6
1. Project Sanctioned					
a) No. of roads		519	571	628	418
b) length of roads		1069.35	1692.46	2011.89	1645.12
c) No. of CD works		1996	4252	5593	4257
d) Project cost		179.70	345.09	440.92	398.72
2. Achievement by end of 2004-05					
a) No. of roads		499	516	216	-
b) length of roads		1022.82	1529.40	756.94	-
c) Black topped		925.87	1396.26	662.28	-
d) Concrete road		58.18	133.15	94.66	-
e) CD works		1934	3897	3563	-
f) Expenditure incurred (Value of work done)		164.55	328.76	261.35	-
3. Achievement made during 2004-05					
a) No. of roads		28	120	216	-
b) length of roads		84.30	348.97	750.05	-
c) Black topped		45.56	326.59	660.21	-
d) Concrete road		4.51	22.39	89.84	-
e) CD works		77	295	3406	-
f) Expenditure incurred		6.59	42.64	255.60	-

Source : Chief Engineer, Rural Works